


DEPARTMENT OF DESIGN AND CONSTRUCTION
CITY AND COUNTY OF HONOLULU

650 SOUTH KING STREET, 11TH FLOOR
HONOLULU, HAWAII 96813
Phone: (808) 768-8480 • Fax: (808) 768-4567
Web site: www.honolulu.gov



MUFI HANNEMANN
MAYOR

RECEIVED

2009 MAY -7 P 2: 20

CRAIG I. NISHIMURA, P.E.
DIRECTOR

CITY COUNCIL
HONOLULU, HAWAII
COLLINS D. LAM, P.E.
DEPUTY DIRECTOR

May 7, 2009

The Honorable Nestor Garcia, Chair
and Members of the Budget Committee
Honolulu City Council
530 South King Street, Room 202
Honolulu, Hawaii 96813

Dear Chair Garcia and Councilmembers:

Subject: Budget Communication 17
East Kapolei Fire Station

This is in response to Budget Communication 17:

Question: Provide detailed breakout of the projected schedule for construction of the East Kapolei Fire Station and the approximate lead-time needed for acquiring the necessary equipment to make the station operable by the December 2011 deadline.

Answer:

Schedule:

Request for Proposal (RFP) Advertisement:	April 13, 2009
RFP deadline:	June 1, 2009
RFP selection:	June 7, 2009
Planning EA (Environmental Assessment) Start:	July 2009
Expected FONSI (Finding of No Significant Impact):	December 2009
Design Start:	August 2009
Construction Start:	June 2010
Construction Completion:	December 2011

RECEIVED

MAY 11 8 16 AM '09

CITY CLERK
HONOLULU, HAWAII

Long lead items:

<u>Equipment</u>	<u>Approx. Lead Time</u>
Electrical Transformer (must be in place in June/July 2011)	12-18 months
Emergency Generator (must be in place in June/July 2011)	12-18 months
Apparatus Doors (installed early in construction in order to secure station while the interior work is being installed.	12 months
Extractor	12 months
Commercial Stove	6-8 months
Lockers	8-12 months
Modular furniture	12 months

Should you have any questions, please call Sandra Kunioka at 768-8436.

Sincerely,



Craig T. Nishimura, P.E., Director
Design and Construction

CIN:hm (311757)


Enclosure

c: Honolulu Fire Department
Design and Construction– Greg Hee

APPROVED:


Rix Maurer III, Director
Budget and Fiscal Services

APPROVED:


Kirk W. Caldwell
Managing Director